

Project Name: \_\_\_\_\_ Project # \_\_\_\_\_ Wiring Diagram Date: \_\_\_\_\_

Installer Name: \_\_\_\_\_ Installer Cell: \_\_\_\_\_ Installer Email: \_\_\_\_\_

**DO NOT INSTALL FROM AN "XA" OR "NOT FOR INSTALLATION" drawing. Contact Lencore technical support (516.682.9292) prior to beginning the installation to review the site plans and this form.** Installers MUST complete all applicable tests. Scheduling of the tuning will not be initiated until all tests and this form are completed and reviewed. **Only check applicable boxes.** Upon completion, the person(s) performing the install will fill out this form, generate the OP Report and email both documents to [INSTALLCOMPLETE@LENCORE.COM](mailto:INSTALLCOMPLETE@LENCORE.COM). Once received, technical support will contact the installer listed above to ensure testing procedures were successful and troubleshoot any issues.



**IF THE TUNING CANNOT BE COMPLETED DUE TO INSTALLATION ISSUES  
YOU WILL BE CHARGED \$1000 FOR THE RETURN TRIP. CALL WITH QUESTIONS!**



### i.Net Checklist

- Power Up OPs – Verify all channels and speakers are masking | **OPs ship with Masking on by default.**
- Sequence all G1525 (Rack) OPs according to the site plans. *Quick Start guide ships with all G1525 OPs.*
- Power on the Headend–Verify the AUX light is solid after two minutes and the CPU / GEN Lights are off.
- Verify ground wire is in place and run correctly. Refer to your Flow Diagram.
- DATA CABLE: Verification of the DATA CABLE requires the installer to have a laptop on-site.** Connect to the system-verify all OPs are online. Refer to the System Manager User Guide available online at [www.lencore.com](http://www.lencore.com)
- Generate OP Report** – You will email this to Lencore along with this form for review prior to scheduling the tuning.

### A1U-GOLD

- Power up the A1U and ensure all channels and speakers are masking. Masking is on by default
- Laptop: Login to System Manager and ensure both OPs are online.
- Connect an audio source (**line level**) to the music inputs (**Red/White**) on the rear of A1U. Use System Manager or the front panel controls of the A1U to turn up the audio levels. **Audio levels are off by default.**
- Email the OP Report and this form to the email address listed above.
- Installers tune A1U-GOLD projects – The forms are returned for record keeping and installation complete notification.

### G1505 – MUSIC PAGE INTERFACE (MPI) Installed

- Verify ground wire has been ran correctly between the G8350 and the OPs-Refer to your Flow Diagram
- Play Audio Test Loop – This test loop plays over the 4/5 pair on the Data Cable – **Paging levels are on by default**
- Test phone paging using a Viking Ring Down Unit and an Analog Handset – Verifies the MPI will "Answer" when called.
- Connect an audio source (**line level**) to the Music Inputs (**Red/White**) on the rear of the MPI. Use System Manager / front panel controls of the G8350 or G1525 to turn up the Audio Levels. **Audio levels are off by default.**

**INLINE SPEAKERS ON YOUR PROJECT? Ensure all INLINE Speakers are installed with their Volume Pots at Maximum.**