

TUNE & BALANCE READY FORM

Installers MUST complete all applicable tests prior to contacting Lencore.

Please fill out all fields and send completed form along with the OP Report & As-Builts to installcomplete@lencore.com

PROJECT INFORMATION

Jobsite: _____

Installer: _____

Wiring Diagram Date: _____

Spectra Gold (A1U)

- Power up successful
- All speakers/channels Masking

System Manager

- a. Can connect to unit with laptop and “see” the system.
- b. Can make changes to masking on all 8 channels
- c. IR Keypad/Eye installed per diagram and tested

Audio Testing

- d. Connect Installer Audio Source (phone, mp3 player, etc.)
- e. Create Audio Zone in System Manager-Raise up Audio Volume
- f. Listen for source playing throughout the site