

TUNE & BALANCE READY FORM

Installers **MUST** complete all applicable tests prior to contacting Lencore.

Please fill out all fields below and send the completed form along with the OP Report & As-Builts to: installcomplete@lencore.com. The form can also be completed & submitted online at www.lencore.com/support
 Questions? Please contact Lencore Technical Support BEFORE YOUR GET STARTED! 516.802.7879

PROJECT INFORMATION

ATTENTION INSTALLATION TEAM!

Jobsite: _____

If your project includes INLINE Speakers please ensure all inline speakers are set to **maximum volume** prior to installation. **Completed: Yes** _____

Installer: _____

Wiring Diagram Date: _____

i.Net (1RU Headend-G8350)

- Verify Ground wire connected between the G8350 headend & first OP & from Rack OP to Rack OP
- Power On
- Verify AUX Light is solid green (takes approximately 2 minutes once powered on)
- Verify CPU & GEN LED's are OFF
- Verify all OP's and speakers are on and outputting masking
- Verify all Quad OP's have been sequenced in the field per the wiring diagram
- Data Cable Verification - Connected to headend - Logged into System Manager with laptop and All OPs are Online (Green)
- Generate OP Report

MPI Installed

- Verify Ground wire has been run between the headend and the MPI
- Play Service On/Off Loop to test paging pair on All Channels (Plays over PINS 4/5)
- Test Telephone Paging with Ring Down Unit (Broadcasts over Data Cable PINS 4/5)
- Test Audio Pair with your audio source (Broadcasts over Data Cable PINS 7/8)

Mute Masking (*FACP - If requested)

- End of line resistor installed on one leg of the FACP feed-ORANGE SIDE POINTS TOWARD HEADEND
 - *FACP feed handoff must be provided by Life Safety/FACP personnel
 - MUTE Masking connection from FACP connects to input 1A, input 1B on the G8350

***It is important that Installers MUST complete all applicable tests prior to contacting Lencore and send over the completed T&B form & reports before we schedule the tuning. Please note that if tuner goes to the job site and the equipment isn't running properly or ready for tuning & balancing, contractor is subject to a \$1000 return trip charge. If you have any questions regarding how to perform any of the required tests, please contact Lencore Technical Support at 516.802.7879.**

SOUND MASKING • PAGING • AUDIO