

TUNE & BALANCE READY FORM

Installers **MUST** complete all applicable tests prior to contacting Lencore.

Please fill out all fields and send completed form along with the OP Report & As-Builts to installcomplete@lencore.com

PROJECT INFORMATION

Jobsite:

Installer:

Wiring Diagram Date:

i.Net (1RU Headend-G8350)

- Verify Ground wire connected between the headend and first OP
- Power On
- Verify AUX Light is solid green (takes about 4 minutes once powered on)
- Verify CPU & GEN LED's are OFF
- Logged into System Manager (Static IP Connection)
- Data Cable Verification-System Manager-All OPs Online (Green)
- Generate OP Report

MPI Installed

SOUND MASKING · PAGING · AUDIO ·



LEN CORE ACOUSTICS LLC · 839 NEW YORK AVENUE, SUITE 21, HUNTINGTON, NY 11743

(p)516.682.9292

- N/A (No MPI)
- Verify Ground wire has been run between the headend and the MPI
- Play Service On/Off Loop to test paging pair on All Channels (Plays over PINS 4/5)
- Test Telephone Paging with Ring Down Unit (Broadcasts over Data Cable PINS 4/5)
- Test Audio Pair with your audio source (Broadcasts over Data Cable PINS 7/8)

Mute Masking (*FACP - If requested)

- End of line resistor installed on one leg of the FACP feed-ORANGE SIDE POINTS TOWARD HEADEND
 - ***FACP feed handoff must be provided by Life Safety/FACP personnel**
 - MUTE Masking connection from FACP connects to input 1A, input 1B on the G8350